

Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control

✓ updated
active
Const.
List.

Project Name	Hickory View Apartments	Date	11/6/13
Location	Hickory Grove Rd	Permit #	NYR10V597
Weather Conditions	Cool overcast	Entry Time:	9:00
On-Site Representative Present:		Exit Time:	

Sketch of Project site-Include Disturbed Areas:

Yes	No	N/A	
X			All erosion and sediment control measures installed/constructed
X			All erosion and sediment control measures maintained properly
	X		Are there currently more than 5 acres disturbed w/o prior approval
X			Have stabilization measures been initiated in inactive areas
X			Are permanent stormwater control measures being implemented
	X		Was there a discharge into the receiving water on the day of inspection
	X		Evidence of turbidity or oil in the receiving waters
X			Are weekly inspections being performed?
X			Are the inspections being performed by a qualified individual?

Comments:

- Areas are still not 50% vegetation especially our base by pond 2

- Pond 1 & 2 and many veg swales are holding water. Last rain event over 48 hrs ago.

Satisfactory Marginal Unsatisfactory

Date 11/6/13 Inspector Jessica Verrigni



851 Chemung Street
Horseheads, New York 14845
Ph. 607.796.2216

PROJECT: Hickory View Apartments
Town of Big Flats
Municipal Inspection
November 6, 2013

BY Jessica Verrigni, CPESC, CPSWQ



Contractor Yard has some bark mulch stored there. The fill area has been stabilized.



Vegetated open swale BCD has standing water.



Pond 1B is full of water.



Pond 1A is full of water.