

✓ updated active construction list

Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control

25

| | | | |
|---|---|-------------|-----------|
| Project Name | Hickory View Apartments | Date | 2/13/13 |
| Location | Hickory Grove Rd | Permit # | NYR10V597 |
| Weather Conditions | | Entry Time: | 10:00 am |
| On-Site Representative Present: | Dave Squires - Wenzel Brian Robinson - Elmira Str. ^{Trucks} | Exit Time: | 10:53 am |
| Sketch of Project site-Include Disturbed Areas: last insp. 12/14/12 - Marginal | | | |
| <p>- Spoke w/ Dave Squires about stabilizing the areas at the back of the property. He agreed it needs to be done. Mulching w/ straw and seed was discussed.</p> <p>- Discussed all items at the end of inspection with Brian Robinson. He will work to correct these items</p> | | | |

| Yes | No | N/A | |
|-------------------------------------|-------------------------------------|-----|---|
| <input checked="" type="checkbox"/> | | | All erosion and sediment control measures installed/constructed |
| <input checked="" type="checkbox"/> | | | All erosion and sediment control measures maintained properly |
| | <input checked="" type="checkbox"/> | | Are there currently more than 5 acres disturbed w/o prior approval |
| | <input checked="" type="checkbox"/> | | Have stabilization measures been initiated in inactive areas |
| <input checked="" type="checkbox"/> | | | Are permanent stormwater control measures being implemented |
| | <input checked="" type="checkbox"/> | | Was there a discharge into the receiving water on the day of inspection |
| | <input checked="" type="checkbox"/> | | Evidence of turbidity or oil in the receiving waters |
| <input checked="" type="checkbox"/> | | | Are weekly inspections being performed? |
| <input checked="" type="checkbox"/> | | | Are the inspections being performed by a qualified individual? |

Comments:

- ① Soil fence around center point near road ^(Hickory) back corner behind building 7 and along North east side of property is down.
- ② Area in back where new overflow pond is all graded w/ no soil stabilization.
- ③ concrete has been washed into the ground in the vicinity of future building 5.

Satisfactory Marginal Unsatisfactory

| | | | |
|------|---------|-----------|------------------|
| Date | 2/25/13 | Inspector | Jessica Verrugne |
|------|---------|-----------|------------------|

- ④ Const. entrance needs to be topped



CHEMUNG
COUNTY
STORMWATER
COALITION

851 Chemung Street
Horseheads, New York 14845
Ph. 607.796.2216

PROJECT: Hickory View Apartments
Town of Big Flats
Municipal Inspection
February 25, 2013

BY Jessica Verrigni, CPESC, CPSWQ



Sediment is accumulating on blacktop. This needs to be swept before it becomes a tracking issue during spring melt.



Silt fence is down around portions of the center pond. The level of the pond has dropped significantly since overflow pond was constructed.



New basin next to building 4 has litter and construction debris in it.



Concrete washout is on-site and functioning.



851 Chemung Street
Horseheads, New York 14845
Ph. 607.796.2216

PROJECT: Hickory View Apartments
Town of Big Flats
Municipal Inspection
February 25, 2013

BY Jessica Verrigni, CPESC, CPSWQ



Concrete was washed out onto the ground directly next to concrete washout area.



All areas at the back of the property are graded and remain unstabilized.



Construction entrance is in need of maintenance.



Many areas around the property silt fence needs maintenance.