

Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control

Project Name Hickory View Apartments			Date 3-11-15
Location Hickory Grove Road Town of Big Flats			Permit # NYR10V597
Weather Conditions Sunny			Entry Time: 10:07
On-Site Representative Bryan Robinson			Exit Time: 10:23
Construction Site Notes:			
-all buildings up and at different levels of completion			
-entering spring thaw			
Yes	No	N/A	
X			All erosion and sediment control measures installed/constructed
	X		All erosion and sediment control measures maintained properly
	X		Are there currently more than 5 acres disturbed w/o prior approval
	X		Have stabilization measures been initiated in inactive areas
X			Are permanent stormwater control measures being implemented
	X		Was there a discharge into the receiving water on the day of inspection
	X		Evidence of turbidity or oil in the receiving waters
X			Are weekly inspections being performed?
X			Are the inspections being performed by a qualified individual?
Corrections Needed:			
- silt fence needs repair ASAP (frost and snow are now subsiding)			
-stabilization required on all open soil			
-monitor all entrance and exits for mud tracking off site.			

Satisfactory	Marginal X	Unsatisfactory
Date 3/11/15	Inspector Jessica Vermyer	



CHEMUNG
COUNTY
STORMWATER
COALITION

851 Chemung Street
Horseheads, New York 14845
Ph. 607.796.2216

PROJECT:	Hickory View Apartments
	Town of Big Flats
	Municipal Inspection
	March 11, 2015
BY	Jessica Verrigni, CPESC, CPSWQ



Construction Entrance is okay now but will need to be monitored for tracking into the road during "mud season".

All areas around buildings are not stabilized and muddy.



Silt fence requires maintenance.



Silt fence requires maintenance.