

Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control



Project Name: Dollar General	Date: 8-14-15
Location: SR 14 Pine Valley (Town of Veteran)	Permit #: NYR10Y948
Weather Conditions: <i>Sunny</i>	Entry Time: <i>8:42</i>
On-Site Present: Jim Drogy 616-443-8713	Exit Time: <i>9:33</i>

Construction Site Notes:

-showed up on site contractor is not working from approved set of drawings.

Yes	No	N/A	
	<input checked="" type="checkbox"/>		All erosion and sediment control measures installed/constructed
		<input checked="" type="checkbox"/>	All erosion and sediment control measures maintained properly
	<input checked="" type="checkbox"/>		Are there currently more than 5 acres disturbed w/o prior approval
<input checked="" type="checkbox"/>			Have stabilization measures been initiated in inactive areas
<input checked="" type="checkbox"/>			Are permanent stormwater control measures being implemented
	<input checked="" type="checkbox"/>		Was there a discharge into the receiving water on the day of inspection
	<input checked="" type="checkbox"/>		Evidence of turbidity or oil in the receiving waters
	<input checked="" type="checkbox"/>		Are weekly inspections being performed?
	<input checked="" type="checkbox"/>		Are the inspections being performed by a qualified individual?

Corrections Needed:

- last inspection on site dated June 17th 2014.
- forebay of infiltration basin is not lined with bentonite. Sediment marker not installed.
- observation well not installed.

Satisfactory Marginal Unsatisfactory

Date *8/14/15* Inspector *Jessica Volinigi*



CHEMUNG
COUNTY
STORMWATER
COALITION

851 Chemung Street
Horseheads, New York 14845
Ph. 607.796.2216

PROJECT:	Dollar General
	Town of Veteran
	Municipal Construction Inspec.
	August 14, 2015

BY	Jessica Verrigni, CPESC, CPSWQ
-----------	--------------------------------



Slope behind building was being stabilized at time of inspection.



Topsoil being spread on side slope of infiltration basin.



Pipe discharging into forebay- outlet protection, rock lined swale and clay liner not installed.



Scratched in infiltration basin.