

Chemung County Stormwater  
Construction Inspection  
Erosion and Sediment Control

Project Name    Consumer Square Re-Development		Date    11/3/2014	
Location    CR 64    Town of Big Flats		Permit #    NYR10X636	
Weather Conditions <i>partly cloudy - cool</i>		Entry Time: <i>11:33</i>	
On-Site Representative Present:    none		Exit Time: <i>11:44</i>	
Construction Site Notes:			
-door is now open. Site is awaiting final stabilization.			
Yes	No	N/A	
		X	All erosion and sediment control measures installed/constructed
		X	All erosion and sediment control measures maintained properly
	X		Are there currently more than 5 acres disturbed w/o prior approval
X			Have stabilization measures been initiated in inactive areas
X			Are permanent stormwater control measures being implemented
	X		Was there a discharge into the receiving water on the day of inspection
	X		Evidence of turbidity or oil in the receiving waters
X			Are weekly inspections being performed?
X			Are the inspections being performed by a qualified individual?
Corrections Needed:			
-construction debris must be picked up and thrown out. This includes the silt sacks.			
-80% vegetation is not achieved yet.			
Satisfactory <i>X</i>		Marginal	Unsatisfactory
Date <i>11/3/14</i>	Inspector <i>Jessica Verriaggi</i>		



851 Chemung Street  
Horseheads, New York 14845  
Ph. 607.796.2216

<b>PROJECT:</b>	Consumer S. Re-development
	Town of Big Flats
	Municipal Inspection
	November 3, 2014

<b>BY</b>	Jessica Verrigni, CPESC, CPSWQ
-----------	--------------------------------



Grass is establishing but not yet at 80%.



Construction debris needs to be cleaned up.



Construction debris needs to be cleaned up.



Grass is establishing on island area.