

Chemung County Stormwater  
Construction Inspection  
Erosion and Sediment Control

Project Name Hickory View Apartments	Date 4-30-15
Location Hickory Grove Road Town of Big Flats	Permit # NYR10V597
Weather Conditions	Entry Time:
On-Site Representative Present: Bryan Robinson- Elmira structures	Exit Time:

Construction Site Notes:


Yes	No	N/A	
<input checked="" type="checkbox"/>			All erosion and sediment control measures installed/constructed
	<input checked="" type="checkbox"/>		All erosion and sediment control measures maintained properly
	<input checked="" type="checkbox"/>		Are there currently more than 5 acres disturbed w/o prior approval
	<input checked="" type="checkbox"/>		Have stabilization measures been initiated in inactive areas
<input checked="" type="checkbox"/>			Are permanent stormwater control measures being implemented
	<input checked="" type="checkbox"/>		Was there a discharge into the receiving water on the day of inspection
	<input checked="" type="checkbox"/>		Evidence of turbidity or oil in the receiving waters
<input checked="" type="checkbox"/>			Are weekly inspections being performed?
<input checked="" type="checkbox"/>			Are the inspections being performed by a qualified individual?

Corrections Needed:

-stockpile in contractor yard needs stabilization
-silt fence needs repair behind first building on left
- drop inlet protection repair needed between 2nd and 3rd building on right. Remove construction debris.
-stabilization of areas around buildings ASAP

Satisfactory	Marginal <input checked="" type="checkbox"/>	Unsatisfactory
Date 4/30/15	Inspector <i>Jessica Verrigni</i>	



851 Chemung Street  
Horseheads, New York 14845  
Ph. 607.796.2216

<b>PROJECT:</b>	Hickory Grove Apartments
	Town of Big Flats
	Municipal Inspection
	April 30, 2015
<b>BY</b>	Jessica Verrigni, CPESC, CPSWQ



Swale will need to have sediment removed prior to final close out.

Silt fence requires repair



Stockpile in contractor yard needs to be seeded and mulched.

Areas around the buildings that need to be stabilized immediately.