

Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control



Project Name <u>Parmenter</u>	Date <u>3-10-14</u>
Location <u>E Street Holding Point Horseheads (V)</u>	Permit # <u>NYR10X335</u>
Weather Conditions	Entry Time:
On-Site Representative Present: <u>None</u>	Exit Time:

Construction Site Notes:

- Silt fence is knocked over and in need of repair
- Monitor construction entrance for tracking onto E-Street and 5th Street.
- Didn't check SWPPP ~~book~~ or inspection reports because mailbox is duct taped shut and I didn't think it would close again w/ the weather

Yes	No	N/A	
<input checked="" type="checkbox"/>			All erosion and sediment control measures installed/constructed
	<input checked="" type="checkbox"/>		All erosion and sediment control measures maintained properly
	<input checked="" type="checkbox"/>		Are there currently more than 5 acres disturbed w/o prior approval
<input checked="" type="checkbox"/>			Have stabilization measures been initiated in inactive areas
<input checked="" type="checkbox"/>			Are permanent stormwater control measures being implemented
	<input checked="" type="checkbox"/>		Was there a discharge into the receiving water on the day of inspection
	<input checked="" type="checkbox"/>		Evidence of turbidity or oil in the receiving waters
			Are weekly inspections being performed?
			Are the inspections being performed by a qualified individual?

Monitor street tracking

Notes

Corrections Needed:

- Silt fence needs maintenance ~~by~~ ASAP.
- ~~Check SWPPP~~

Satisfactory Marginal Unsatisfactory

Date <u>3-10-14</u>	Inspector <u>Jessica Derrigini</u>
---------------------	------------------------------------